

Construction Systems Comparison

	SPRUNG <i>Fabric Tension Structure on Aluminum Ribs</i>		SIPS <i>Structural Insulated Panel System</i>		STANDARD <i>Stud Construction</i>	
<i>Structure size</i>	50 x 200	\$ 415,062	50 x 250	\$ 354,697	50 x 250	\$ 300,185
<i>Delivery</i>	<i>Utah</i>	\$ 7,300	<i>local</i>	\$ -	0	\$ -
<i>Erection</i>	16.5 days	\$ 100,000	1 week	\$ -	1 week	\$ -
<i>insulation</i>	8"	<i>incl</i>	4-8"	<i>incl</i>	8"	<i>incl</i>
<i>double glass doors, high traffic panic & closers (7'0" x 7'0")</i>	4	<i>incl</i>	2	\$ 6,800	2	\$ 6,800
<i>double personnel doors, high traffic panic & closers (6'0" x 7'0")</i>	6	<i>incl</i>	8	\$ 20,720	8	\$ 20,720
<i>electrically operated steel rolling service doors 12' x 12' insulated</i>	2	<i>incl</i>	0	<i>not included</i>	0	<i>not included</i>
<i>entrance vestibule 19'2" wide x 12.50' long</i>	1	<i>incl</i>	4	<i>incl</i>	4	<i>incl</i>
<i>Panic Devices at Fire Exits</i>	<i>incl</i>	<i>incl</i>	2	\$ 2,224	2	\$ 2,224
<i>Windows (Wood Single Hung)</i>	0	<i>not included</i>	60	\$ 73,260	60	\$ 73,260
<i>Windows (Wood Half Circle)</i>	0	<i>not included</i>	6	\$ 8,376	6	\$ 8,376
<i>Window Grill (Lower Sash Grilles)</i>	0	\$ -	60	\$ 28,380	60	\$ 28,380
<i>Ventilation and light Monitors (4')</i>	<i>no ventilation</i>	<i>skylight only</i>	1	\$ 79,530	1	\$ 79,530
<i>Add for equivalent structure size (25% add'l SF)</i>	15%	\$ 78,354	-	-	-	-
<i>Estimated Total for Enclosed Structure only</i>		\$ 600,716		\$ 573,987		\$ 519,475